Name of work: Improvements to RCC Road and Drain and Slabs at Sampigehalli surrounding in Ward No.05

Date of Measurement : 5/10/2020 to 19/10/2020

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
10	Precast slab 10mm and down size for slab (including steel reinforcement) including centring and shutterng machine mixed concrete laid in layers not exceeding 15cms thick well compacted cost of all materials labour HOM of machineries curing complete as per specifications c.c 1:1.5:3 Including all cost of Matirial.									
	Pre cast slab									
	Sampigehalli									
	Main Road									
	LHS(From Dead end)									
	Ch:0.00m to 20.3m		1	20.30	0.90		18.27			
	Gap									
	Ch:20.3m to 35.8m		1	15.50	0.90		13.95			
	Ch:35.8m to 43.1m		1	7.30	0.90		6.57			
	Ch:43.1m to 49.1m		1	6.00	0.00		0.00			
	Ch:49.1m to 73.1m		1	24.00	0.90		21.60			
	Ch:73.1m to 83.1m		1	10.00	0.90		9.00			
	Culvert Gap									
	Ch:83.1m to 113.1m		1	30.00	0.90		27.00			
	Ch:113.1m to 116.8m		1	3.70	0.90		3.33			
	SSM gap									
	Culvert Gap									
	SSM gap									
	Ch:116.8m to 146.8m		1	19.20	0.90		17.28			
	Ch:146.8m to 176.8m		1	10.80	0.75		8.10			
	Ch:176.8m to 186.6m		1	30.00	0.90		27.00			
	Culvert Gap		1	9.80	0.90		8.82			
	Ch:186.6m to 216.6m									
	Ch:216.6m to 246.6m		1	30.00	0.90		27.00			
	Ch:246.6m to 253.6m		1	30.00	0.90		27.00			
	Culvert Gap		1	7.00	0.90		6.30			
	Ch:253.6m to 280.6m									
	Ch:280.6 to 310.6m		1	27.00	0.90		24.30			
	Ch:310.6m to 325.2m		1	30.00	0.90		27.00			
	RHS(Main Rd)		1	14.60	0.90		13.14			
	Ch:0.00m to 30m									
	Ch:30m to 35.8m		1	30.00	0.90		27.00			
	Culvert Gap		1	5.80	0.90		5.22			
	Ch:35.8m to 50.1m									
	SSM Gap		1	14.30	0.90		12.87			
	Ch:50.1 to 80.1m									
	Ch:80.1m to 110.1m		1	30.00	0.90		27.00			
	Ch:110.1m to 117.7m		1	30.00	0.90		27.00			
			1	7.60	0.90		6.84			
	For SSM Drain									
	LHS(From Dead end)									
	Ch:0.00m to 2.6m		1	2.60	1.20		3.12			
	Culvert Gap									
	Ch:2.6m to 32.6m		1	30.00	1.20		36.00			
	Ch:32.6m to 41.7m		1	9.10	1.20		10.92			
	Ch:41.7m to 47.1m		1	5.40						
	Ch:47.1m to 66.1m		1	19.00	1.20		22.80			
	Rcc Drain Gap									
	RHS(Main Rd)									
	Ch:0.00m to 15.6m		1	15.60	1.20		18.72			
	Ch:15.6m to 22.2m		1	6.60	1.20		7.92			
	Rcc Drain Gap									
	Ch:22.2m to 24m		1	1.80	0.90		1.62			
	Culvert Gap									

Executive Engineer Project ... Yelahanka ... BBMP, Bangalore - 92

Executive Engineer Project ... Yelahanka ... BBMP, Bangalore - 92

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:24m to 39.3m		1	15.30	1.20		18.36			
	Ch:39.3m to 42.4m **Gap**		1	3.10						
	Culvert Gap									
	Ch:42.4m to 67m		1	24.60	1.20		29.52			
	From Jakkur Main rd to Lake									
	Ch:0.00m to 26m		1	26.00	1.20		31.20			
	Rd Gap									
	Ch:26m to 56m		1	30.00	1.20		36.00			
	Ch:56m to 86m		1	30.00	1.20		36.00			
	Ch:86m to 116m		1	30.00	1.20		36.00			
	Ch:116m to 146m		1	30.00	1.20		36.00			
	Ch:146m to 158.7m		1	12.70	1.20		15.24			
	Missing/ Damaged slabs									
	Sampigehalli Towards Chokkanahalli		22	0.60	0.90		11.88			
			21	0.60	0.90		11.34			
			29	0.60	0.90		15.66			
			25	0.60	0.90		13.50			
			11	0.60	0.90		5.94			
						Present Qty	**789.33**	**Sqm**	**2453.62**	**1936716.00**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Assistant Engineer

Asst. Executive Engineer,

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Name of Work: Providing painting work to existing kerb stone and benches in attur ward no-03 of Yelahanka satellite town sub Division.

Date of Measurement : 12/10/2020 to 18/10/2020

Detailed Measurements

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
12	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete.									
	Sampigehalli									
	Main Road									
	LHS(From Dead end)									
	Ch:0.00m to 20.3m		1	20.30			45.00			
	Gap									
	Ch:20.3m to 35.8m		1	15.50			34.00			
	Ch:35.8m to 43.1m		1	7.30			16.00			
	Ch:43.1m to 49.1m		1	6.00						
	Ch:49.1m to 73.1m		1	24.00			53.00			
	Ch:73.1m to 83.1m		1	10.00			22.00			
	Culvert Gap									
	Ch:83.1m to 113.1m		1	30.00			67.00			
	Ch:113.1m to 116.8m		1	3.70			8.00			
	SSM gap									
	Culvert Gap									
	SSM gap									
	Ch:116.8m to 146.8m		1	30.00			67.00			
	Ch:146.8m to 176.8m		1	30.00			67.00			
	Ch:176.8m to 186.6m		1	9.80			22.00			
	Culvert Gap									
	Ch:186.6m to 216.6m		1	30.00			67.00			
	Ch:216.6m to 246.6m		1	30.00			67.00			
	Ch:246.6m to 253.6m		1	7.00			16.00			
	Culvert Gap									
	Ch:253.6m to 280.6m		1	27.00			60.00			
	Ch:280.6 to 310.6m		1	30.00			67.00			
	Ch:310.6m to 325.2m		1	14.60			32.00			
	RHS(Main Rd)									
	Ch:0.00m to 30m		1	30.00			67.00			
	Ch:30m to 35.8m		1	5.80			13.00			
	Culvert Gap									
	Ch:35.8m to 50.1m		1	14.30			32.00			
	SSM Gap									
	Ch:50.1 to 80.1m		1	30.00			67.00			
	Ch:80.1m to 110.1m		1	30.00			67.00			
	Ch:110.1m to 117.7m		1	7.60			17.00			
	For SSM Drain									
	LHS(From Dead end)									
	Ch:0.00m to 2.6m		1	2.60			6.00			
	Culvert Gap									
	Ch:2.6m to 32.6m		1	30.00			67.00			
	Ch:32.6m to 41.7m		1	9.10			20.00			
	Ch:41.7m to 47.1m		1	5.40			12.00			
	Ch:47.1m to 66.1m		1	19.00			42.00			
	Roc Drain Gap									
	RHS(Main Rd)									
	Ch:0.00m to 15.6m		1	15.60			35.00			
	Ch:15.6m to 22.2m		1	6.60			15.00			

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:22.2m to 24m		1	1.80			4.00			
	Culvert Gap									
	Ch:24m to 39.3m		1	15.30			34.00			
	Ch:39.3m to 42.4m **Gap**		1	3.10						
	Culvert Gap									
	Ch:42.4m to 67m		1	24.60			55.00			
							1263.00			
						Present Qty	**1263.00**	**Nos**	**454.06**	**573478.00**

Executive Engineer
Chd. Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Assistant Engineer

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92